



107 Parallel Street  
Beaver Dam, WI 53916  
920-356-9447  
Fax 920-356-9454  
kunkelengineering.com

**Date: 3/24/2017**

**Re: Porter Street Utility Improvements  
Update**

**Overview**

- **Project is on schedule**
- **Water shutoffs are planned for week of 27<sup>th</sup> for residents on/near Porter St.**
- **Areas of sidewalk on Porter St. will be closed.**
- **Porter St. remains open to through traffic.**



Good Afternoon All,

The Porter Street and Utility Improvements project is on schedule through its fourth week of work. To recap last week, Woleske Construction was able to complete work along the sanitary sewer mainline and install the last sanitary manhole. Woleske was also able to start work on the watermain, and were able to install approximately 400' west from the east end of Porter St. This week, Woleske was able to finish work on the watermain through Porter St, approximately 1300 ft.

For the week of March 27<sup>th</sup>, Woleske intends a full week of work. However, there is a significant amount of rain forecasted starting Friday through Monday. This has the potential to delay construction activities as well as create rough driving conditions along the disturbed portions of Porter St. If there are no delays, construction will begin on Monday near the intersection of Porter and Edison, and continue to the intersection of Porter and Bradford in the afternoon. Starting Tuesday, construction will occur at the intersections of Porter and Minnetonka and Porter and Crestview. Later in the week, the remaining water connections to adjoining streets and mainline will be installed, as well as begin safe water testing. Due to the work being done next week, various water shutoffs will likely occur throughout the week. Residents and businesses that are affected will be given at least a 24-hour notice.

Should anyone have any questions, please feel free to call or stop out to the project site and speak with the onsite inspector, Gage Thompson, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo!

---

Gage Thompson  
Staff Engineer  
Kunkel Engineering Group, LLC  
Beaver Dam, WI 53916  
Cell: (920) 210 – 0245  
Email: [gthompson@kunkelengineering.com](mailto:gthompson@kunkelengineering.com)

Mitchell Leisses, Office/Project Manager  
Kunkel Engineering Group, LLC  
Beaver Dam, WI 53916  
(920) 356-9447: Office (920) 210-6330: Cell  
Email: [mleisses@kunkelengineering.com](mailto:mleisses@kunkelengineering.com)