



Date: 3/9/17

Re: Porter Street Utility Improvements Update



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Good Morning All,

The Porter Street and Utility Improvements project is through its first whole week of construction. Just to recap, last week was the start of the project and the Contractor Woleske Construction was able to hit the ground running even with a few minor delays due to weather. By end of day today, this week Woleske has nearly completed 1050 ft. of sanitary sewer main out of the total 1400 ft. In addition to the sewer main, Woleske has installed 4 out of the 5 sanitary manholes.

For the week of March 13, Wolekse intends a full week of work, weather permitting. Sewer mainline work will continue near the western end of Porter Street during Monday morning, and then transition to the east end of Porter Street in the afternoon. This will cause the intersection of **Edison and Porter** to be closed starting in the afternoon. As for the school bus traffic, it is advised to reroute busses again away from this intersection starting Monday afternoon through Wednesday. We apologize for the inconvenience, and we'll try to keep everyone informed next week as construction continues. Woleske anticipates that all sewer work will be finished and that work on the watermain will begin by mid to late next week. I will work with the Waterloo Utility on how they want to handle water shutoffs.

Mo and Brian, please feel free to pass this information to other parties as you see fit. Should anyone have any questions, please feel free to either stop out to the project site and speak with myself, Gage Thompson, or call/email me or Mitch. Our contact information is provided below.

Just a heads up, Woleske **will not be working tomorrow**, Friday the 10th, and so all construction activity will cease until after the weekend.

Let's work together and make this a successful project for the City of Waterloo!

Gage Thompson
Staff Engineer
Kunkel Engineering Group, LLC
Beaver Dam, WI 53916
Cell: (920) 210 – 0245
Email: gtompson@kunkelengineering.com

Mitchell Leisses, Office/Project Manager
Kunkel Engineering Group, LLC
Beaver Dam, WI 53916
(920) 356-9447: Office (920) 210-6330: Cell
Email: mleisses@kunkelengineering.com