



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Date: 8/31/2018

Re: Mill & Cleveland Street Utility Improvements Update

Overview

- **Project is on schedule.**
- **W/E Energies is onsite moving a gas main.**
- **Mill and Cleveland street are closed for through**
- **Picture to the Right is looking west on Cleveland**



ffic.

Good Afternoon All,

The site is beginning to dry and the project is full speed ahead. Starting next week, the project will add another construction crew to aid with the project schedule. Construction activities scheduled for next week include new sanitary sewer main on Mill Street and Watermain on Cleveland Street. The watermain installation includes a connection to the watermain at Hendrick Street.

During the watermain connection on Hendricks Street, Residents can expect the water to be shut off temporarily. A 24-hour notice will be given to the affected residents. In addition to the water and sewer main construction, W/E energies is still switching the gas to a new main and is expected to complete their work by the end of next week.

As a reminder, Residents please be careful when accessing Cleveland St and Mill St during construction. With the addition of another crew, the streets will have even more construction activity. For safety, we ask Residents please minimize the number of trips to and from their homes.

Should anyone have any questions, please feel free to call and speak with the onsite inspector, Dean Hefter, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo! Remember that the Weiner and Kraut day is Saturday, September 8, 2018.

Dean Hefter
Project Engineer
Kunkel Engineering Group
Cell: (920) 210 – 0245
Email: dhefter@geo-logic.com

Mitchell Leisses
Office/Project Manager
Kunkel Engineering Group
Office: (920) 356-9447; Cell: (920) 210-6330
Email: mleisses@geo-logic.com