



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Date: 9/14/2018

Re: Mill & Cleveland Street Utility Improvements Update

Overview

- **Project a little behind schedule.**
- **W/E Energies is finished moving a gas main.**
- **Mill and Cleveland street are closed for through traffic.**
- **Picture to the Right is looking east on Cleveland**



Good Afternoon All,

This week Forest Landscaping continued working on Mill St sanitary sewer mainline while W/E Energies completed the installation of a new gas main with services. Next week Forest Landscaping plans on extending new water main for Cleveland Street and continue working on Mill St Sanitary main. A section of watermain east of the culverts on Cleveland St will be tested later in the week. If testing goes well, then new water services and sanitary laterals will begin to be installed for the Residents on the East end of Cleveland.

The project is a little behind schedule, but the contractor plans to work Saturdays to make up schedule. This will be the first Saturday scheduled for work. The contractor plans to work at or near the intersection of Mill Street and Cleveland Street.

Just a reminder that there is some public parking available at St Johns Evangelical Lutheran Church for residents on Mill and Cleveland to park at during construction. The east end of the parking next to the fence is the designated area. Please park only in the designated area and be careful of students. There is also street parking on Hendricks Street and some parking available in front of the Director of Public Works Building.

Please note that St Johns Evangelical is removing some fence this weekend and volunteers are welcome to help remove it.

Should anyone have any questions, please feel free to call and speak with the onsite inspector, Dean Hefter, or contact the project manager Mitch Leisses. Our contact information is provided below. Let's work together and make this a successful project for the City of Waterloo!

Dean Hefter
Project Engineer
Kunkel Engineering Group
Cell: (920) 210 – 0245
Email: dhefter@geo-logic.com

Mitchell Leisses
Office/Project Manager
Kunkel Engineering Group
Office: (920) 356-9447; Cell: (920) 210-6330
Email: mleisses@geo-logic.com