



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Date: 9/28/2018

Re: Mill & Cleveland Street Utility Improvements Update

Overview

- **Project is a little behind schedule.**
- **Mill and Cleveland street are closed for through traffic.**

Good Afternoon All,

The dryer conditions have helped project progress well. This week, the contractor tested the watermain on Cleveland St. Water samples were taken and sent to a lab to determine if the new watermain is safe for public use. Sanitary sewer main has been installed on Mill St to the maximum extent without abandoning the existing water main. The Mill St crew is now working on the new watermain installation. The Cleveland St crew has extended the storm sewer culverts and connected some houses to the new sewer main.

If the water samples are safe, then next week the contractor will begin connecting Resident Houses on Mill St. to the new water main. The Mill St crew will continue installing watermain on Mill St. near the intersection of Mill and Cleveland. Late next week some storm sewer could be installed on Mill and Cleveland.

As a reminder, parking is available on city streets, in front of the director of public works building, and the East side of the St Johns Evangelical Luthern Church parking lot. Residents, please be careful when walking from houses to vehicles. There is heavy construction traffic on Mill and Cleveland St and is expected to continue for another month.

Should anyone have any questions, please feel free to call and speak with the onsite inspector, Dean Hefter, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo!

Dean Hefter
Project Engineer
Kunkel Engineering Group
Cell: (920) 210 – 0245
Email: dhefter@geo-logic.com

Mitchell Leisses
Office/Project Manager
Kunkel Engineering Group
Office: (920) 356-9447; Cell: (920) 210-6330
Email: mleisses@geo-logic.com