



107 Parallel Street  
Beaver Dam, WI 53916  
920-356-9447  
Fax 920-356-9454  
kunkelengineering.com

**Date: 10/05/2018**

**Re: Mill & Cleveland Street Utility Improvements Update**

### Overview

- **Project is a little behind schedule.**
- **Mill and Cleveland street are closed for through traffic.**
- **Water and Sanitary Sewer Utilities Completed on Cleveland Street.**

Good Afternoon All,

The progress on this project is starting to show. Most of the water and sanitary sewer utilities have been installed. Testing for the watermain on Mill Street was performed on Friday. If the test results are safe, then water services will begin to be connected to the watermain. Next week Mill St can expect water shut offs for Residents on a Day to Day Basis. Residents will be notified 24 hours in advanced for water shutoffs. In case of an emergency water shutoff, residents will be informed with as much notification as possible.

Cleveland street water and sanitary utilities have been completed. Storm sewer is being installed today and should be finished by Monday. Next week, the grading operations will shape Cleveland street for the placement of roadway base material. The base will help with the wet conditions. There are no more planned water shutoffs for Cleveland Street or Hendricks Street.

The substantial completion date is still set for later this Month. Should anyone have any questions, please feel free to call and speak with the onsite inspector, Dean Hefter, or contact the project manager Mitch Leisses. Our contact information is provided below. Let's work together and make this a successful project for the City of Waterloo!

---

Dean Hefter  
Project Engineer  
Kunkel Engineering Group  
Cell: (920) 210 - 0245  
Email: [dhefter@geo-logic.com](mailto:dhefter@geo-logic.com)

Mitchell Leisses  
Office/Project Manager  
Kunkel Engineering Group  
Office: (920) 356-9447; Cell: (920)  
210-6330  
Email: [mleisses@geo-logic.com](mailto:mleisses@geo-logic.com)