



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Date: 10/12/2018

**Re: Mill & Cleveland Street Utility
Improvements Update**

Overview

- **Project is behind schedule.**
- **Mill and Cleveland street are closed for through traffic.**
- **Picture to the Right is looking at Cleveland St.**



Good Afternoon All,

The project is still progressing well. The colder temperatures and windy conditions have helped dry the site. This week, the contractor installed most of the water services and sanitary sewer laterals for Mill street. There are a few more houses to do yet. The contractor has plans to work this Saturday and next week Saturday to finish the utility work on Mill Street.

Cleveland Street is a little further along and will be ready for concrete curb and gutter installation next week. New driveway aprons are being shaped for the Residents. The street has also been covered with gravel base material. The picture in the upper right was taken today to show the latest condition of Cleveland Street.

The project is a little behind schedule. Though, with a little more good weather and with the Contractor working the next two Saturdays, the project will start to look more complete. Should anyone have any questions, please feel free to call and speak with the onsite inspector, Dean Hefter, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo!

Dean Hefter
Project Engineer
Kunkel Engineering Group
Cell: (920) 210 – 0245
Email: dhefter@geo-logic.com

Mitchell Leisses
Office/Project Manager
Kunkel Engineering Group
Office: (920) 356-9447; Cell: (920) 210-6330
Email: mleisses@geo-logic.com