



107 Parallel Street  
Beaver Dam, WI 53916  
920-356-9447  
Fax 920-356-9454  
kunkelengineering.com

**Date: 10/19/2018**

**Re: Mill & Cleveland Street Utility Improvements Update**

**Overview**

- **Project is behind schedule.**
- **Mill and Cleveland street are closed for through traffic.**

Good Afternoon All,

A dry week helped the project progress well. This week, the contractor poured concrete sidewalk and curb for Cleveland Street. The concrete will cure the next 7 days and can be driven on after the cure time. Mill street is still progressing. All the Residents have been connected to the new watermain and most sanitary sewer connections have been made.

Next week the contractor will install the storm sewer and finish installing the Sanitary sewer main on Mill Street. The storm sewer and remaining Sanitary Sewer work is located on the Madison Street end of Mill Street. The contractor will also begin roadway excavation and possibly begin to place roadway base gravel. Miscellaneous street restoration work will continue on Cleveland Street.

The project is behind schedule. Though, the end of the project is getting closer. Should anyone have any questions, please feel free to call and speak with the onsite inspector, Dean Hefter, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo!

---

Dean Hefter  
Project Engineer  
Kunkel Engineering Group  
Cell: (920) 210 – 0245  
Email: [dhefter@geo-logic.com](mailto:dhefter@geo-logic.com)

Mitchell Leisses  
Office/Project Manager  
Kunkel Engineering Group  
Office: (920) 356-9447; Cell: (920) 210-6330  
Email: [mleisses@geo-logic.com](mailto:mleisses@geo-logic.com)