



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Date: 10/26/2018

Re: Mill & Cleveland Street Utility Improvements Update

Overview

- **Project is behind schedule.**
- **Mill and Cleveland street are closed for through traffic.**
- **Utilities have been completed.**

Good Afternoon All,

This week, the contractor completed the utilities on Mill street. Street excavation for the roadway will continue through Monday of next week. If weather permits, it is expected that the concrete crew will return to the site to begin setting forms for curb and gutter on Mill. This would setup a pour date for later in the week.

Since concrete is scheduled for next week, Residents won't have access to their driveways during the week. After concrete is poured, it takes 7 days for the concrete to cure properly. So please keep traffic off the new concrete until the concrete has been cured.

Although, the project is behind schedule, paving and miscellaneous restoration work should still be completed this year. Should anyone have any questions, please feel free to call and speak with the onsite inspector, Dean Hefter, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo!

Dean Hefter
Project Engineer
Kunkel Engineering Group
Cell: (920) 210 – 0245
Email: dhefter@geo-logic.com

Mitchell Leisses
Office/Project Manager
Kunkel Engineering Group
Office: (920) 356-9447; Cell: (920) 210-6330
Email: mleisses@geo-logic.com