



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Date: 11/02/2018

Re: Mill & Cleveland Street Utility Improvements Update

Overview

- **Project is behind schedule.**
- **Mill and Cleveland street are closed for through traffic.**
- **Utilities have been completed.**
- **Concrete is completed on Cleveland St.**

Good Afternoon All,

This week, the contractor completed the concrete curb and gutter on Mill St. Concrete will need to cure for 7 days before traffic is allowed on it. Additionally, the sanitary sewer system is being tested and will continue to be tested into next week. The concrete sidewalk is scheduled to be poured next week Monday. Residents will need to be careful not to step in the sidewalk until it has cured. Asphalt paving will be scheduled shortly after the sidewalk is completed.

Miscellaneous grading and restoration will continue throughout the project. It is unlikely the grass will be established by the end of the year and may have to be monitored into next year. Should anyone have any questions, please feel free to call and speak with the onsite inspector, Dean Hefter, or contact the project manager Mitch Leisses. Our contact information is provided below.

The project is nearing completion, let's work together to finish on a strong note.

Dean Hefter
Project Engineer
Kunkel Engineering Group
Cell: (920) 210 – 0245
Email: dhefter@geo-logic.com

Mitchell Leisses
Office/Project Manager
Kunkel Engineering Group
Office: (920) 356-9447; Cell: (920) 210-6330
Email: mleisses@geo-logic.com