



107 Parallel Street  
Beaver Dam, WI 53916  
920-356-9447  
Fax 920-356-9454  
kunkelengineering.com

**Date: 4/14/2017**

**Re: Porter Street Utility Improvements Update**

**Overview**

- **Anticipated mid-May completion**
- **Underground utilities are complete**
- **No planned water shut-offs remain**
- **Porter St. remains open to through traffic**



Good Afternoon All,

Despite the poor weather again this week, the Porter Street and Utility Improvements project is on schedule through its seventh week of work. To recap last week, Woleske Construction was able to complete all remaining connections to the homes and businesses along Porter to their respective utilities. This week, Woleske was able to complete all underground work which included installing all storm sewer and finalizing the watermain installation by connecting the last end of the new watermain. This marks the end of any planned water shut-offs and trench digging. Friday the contractor began work on the road base, which should help improve road conditions prior to paving. Road base was installed at the intersection of Edison and Porter including the school driveway, so as to avoid conflicts next week for bus traffic.

For the week of April 17<sup>th</sup>, the contractor intends a full week of work. This week, the contractor plans to continue work on the road base starting on the eastern end and heading west. This work is estimated to take all week, and potentially the following week as well.

Should anyone have any questions, please feel free to call or stop out to the project site and speak with the onsite inspector, Gage Thompson, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo!

---

Gage Thompson  
Staff Engineer  
Kunkel Engineering Group, LLC  
Beaver Dam, WI 53916  
Cell: (920) 210 – 0245  
Email: [gthompson@kunkelengineering.com](mailto:gthompson@kunkelengineering.com)

Mitchell Leisses, Office/Project Manager  
Kunkel Engineering Group, LLC  
Beaver Dam, WI 53916  
(920) 356-9447: Office (920) 210-6330: Cell  
Email: [mleisses@kunkelengineering.com](mailto:mleisses@kunkelengineering.com)