



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Date: 4/7/2017

Re: Porter Street Utility Improvements Update

Overview

- **Project is on schedule**
- **Roadwork begins next week**
- **Porter St. remains open to through traffic**



Good Afternoon All,

Despite the poor weather this week, the Porter Street and Utility Improvements project is on schedule through its sixth week of work. To recap last week, Woleske Construction was able to complete the remaining connections to the existing watermain. Woleske was also able to complete testing on the new watermain to insure safety and usability of the product. This week, Woleske was able to install and connect all homes and businesses from the existing utilities to the newly installed utilities. Due to the delays caused by weather earlier in the week, the contractor was unable to begin on the storm sewer. However, they are confident they are still on schedule for a May completion.

For the week of April 10th, the contractor intends a full week of work. Woleske will begin next week starting on installing the new storm sewer. The storm sewer work will take place on the western end of Porter St. and near the intersection of Porter and Edison. After the work on storm sewer is complete, work on prepping the roadway for pavement will begin.

Should anyone have any questions, please feel free to call or stop out to the project site and speak with the onsite inspector, Gage Thompson, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo!

Gage Thompson
Staff Engineer
Kunkel Engineering Group, LLC
Beaver Dam, WI 53916
Cell: (920) 210 – 0245
Email: gthompson@kunkelengineering.com

Mitchell Leisses, Office/Project Manager
Kunkel Engineering Group, LLC
Beaver Dam, WI 53916
(920) 356-9447: Office (920) 210-6330: Cell
Email: mleisses@kunkelengineering.com