



107 Parallel Street
Beaver Dam, WI 53916
920-356-9447
Fax 920-356-9454
kunkelengineering.com

Date: 5/12/17

Re: Porter Street Utility Improvements Update

Overview

- **Asphalt pavement early next week**
- **Access to driveways is open**
- **Porter St. remains open to through traffic**



Good Afternoon All,

The Porter Street and Utility Improvements project is on schedule through its eleventh week of work, and is nearing completion. To recap last week, the contractor finished concrete work including all remaining sidewalks and driveways on Porter St., and Milwaukee and Jackson St. Access to driveways is now open for cars and busses, thank you for your patience during the previous weeks. The contractors spent most of this week cleaning up the project site and prepping for road paving. By the end of today, road base will have been fine graded and ready for pavement next week.

Next week asphalt pavement is scheduled to begin Monday morning, weather permitting. Paving will occur in two sections. The first section of the road will be paved at about ½ of the total thickness, and then again after the first layer has cooled. Driving can occur on the pavement the same day, but it's advised to drive slowly and limit the amount of sudden speeding and breaking until the pavement has had time to fully cool. Any driveway patching, and landscaping will also take place sometime next week. The majority of construction activities should be complete by the end of next week.

Should anyone have any questions, please feel free to call or stop out to the project site and speak with the onsite inspector, Gage Thompson, or contact the project manager Mitch Leisses. Our contact information is provided below.

Let's work together and make this a successful project for the City of Waterloo!

Gage Thompson
Staff Engineer
Kunkel Engineering Group, LLC
Beaver Dam, WI 53916
Cell: (920) 210 – 0245
Email: gthompson@kunkelengineering.com

Mitchell Leisses, Office/Project Manager
Kunkel Engineering Group, LLC
Beaver Dam, WI 53916
(920) 356-9447: Office (920) 210-6330: Cell
Email: mleisses@kunkelengineering.com